XYZ Builders Pty Ltd
ABN 77 604 211 380 · 16 Distribution Place, Seven Hills NSW 2147 · (02) 9000 0000 · contracts@xyzbuilders.example

Our ref: XYZ-HSR-VAR-014 / EOT-006 Your ref: PR-031

3 March 2026

ABC Developments Pty Ltd
Level 12, 1 Martin Place
Sydney NSW 2000

Attention: Mr D. Carter, Principal's Representative
By email: d.carter@abcdevelopments.example

Harbour Street Residences, 42 Harbour Street, Pyrmont
Contract No. ABC-2026-HSR-01 (AS 4902-2000 as amended)
Variation claim for direction PR-031 (relocation of fire booster assembly) and claim for extension of time

Dear Mr Carter,

1. We refer to the Principal's Representative's direction PR-031 dated 12 February 2026 requiring the fire booster assembly to be relocated from the Harbour Street frontage to the Pirrama Road boundary, as shown on Fire Services drawing FS-201 Revision D.

2. **Variation.** The relocation is a variation within the meaning of clause 36.1. The work is not part of the Contractor's design obligations under clause 2.2 or the Principal's project requirements, and it was directed in writing by the Principal's Representative. Under clause 36.4 the variation is to be valued in accordance with Item 15 of Annexure Part A, and the Contractor's price is:

Demolition of the installed booster cabinet and pipework	$18,420.00
New booster assembly, pipework and civil works at Pirrama Road	$96,730.00
Redesign and re-certification (FS-201 Rev D, hydraulic certification)	$14,900.00
Preliminaries and supervision, 11 working days	$22,550.00
Total (excluding GST)	**$152,600.00**

3. **Extension of time.** The direction was received on 12 February 2026. The relocation is on the critical path through fire services commissioning and the occupation certificate. In accordance with clause 34.3 the Contractor claims an extension of time of 11 working days to the Date for Practical Completion, from 18 December 2026 to 6 January 2027. This claim is made within 28 days of the Contractor becoming aware of

the cause of delay, as Item 13 of Annexure Part A requires.

4. **Delay damages.** Under clause 34.9 the Contractor will claim delay damages for the extension at the rate in Item 14, and reserves its position pending the Principal's Representative's assessment.

5. **Enclosed:** direction PR-031; drawing FS-201 Revision D; Hydroflow Fire Pty Ltd quotation dated 24 February 2026; programme extract showing the critical path; site diary entries, 12 to 27 February 2026.

6. We request the Principal's Representative's assessment of the variation under clause 36.4 and of the extension of time under clause 34.5 within 28 days.

Yours faithfully,

Sarah Nguyen
Contracts Administrator, XYZ Builders Pty Ltd

Enclosures (5)